

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	18, '17							Jun 25, '17							Jul 2, '17							Jul 9, '17						
							M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F		
1		Contract Start Date	1 day	Mon 6/19/17	Mon 6/19/17																													
2		Mobilization/Setup Staging Area	10 days	Tue 6/20/17	Mon 7/3/17	1																												
3		Install & Maintain Erosion Control - Ongoing	5 days	Tue 7/4/17	Mon 7/10/17	2,1																												
4		Survey & Layout - Ongoing	5 days	Tue 7/11/17	Mon 7/17/17	3,2,1																												
5		Test Pits	5 days	Tue 7/4/17	Mon 7/10/17	2																												
6		Install Temporary Water Main & Test	20 days	Tue 7/4/17	Mon 7/31/17	2																												
7		Connect Services to Temp Water Main	5 days	Tue 7/25/17	Mon 7/31/17	6FF																												
8		12" DIP Watermain - Washington to 1st Culvert	3 days	Tue 8/1/17	Thu 8/3/17	6																												
9		12" DIP Watermain - Through 1st Culvert	3 days	Fri 8/4/17	Tue 8/8/17	8																												
10		12" DIP Watermain - 1st Culvert to 2nd	6 days	Wed 8/9/17	Wed 8/16/17	9																												
11		12" DIP Watermain - Through 2nd Culvert	3 days	Thu 8/17/17	Mon 8/21/17	10																												
12		12" DIP Watermain - 2nd Culvert to King Street	9 days	Tue 8/22/17	Fri 9/1/17	11																												
13		12" DIP Watermain - King Street	4 days	Mon 9/4/17	Thu 9/7/17	12																												
14		8" DIP Watermain - King Street	2 days	Fri 9/8/17	Mon 9/11/17	13																												
15		6" DIP Watermain & Hydrants	4 days	Tue 9/12/17	Fri 9/15/17	14																												
16		Watermain Testing	3 days	Mon 9/18/17	Wed 9/20/17	15																												
17		West. Cty. DOH Approval	20 days	Thu 9/21/17	Wed 10/18/17	16																												
18		2" Water Service Connection to New Main	12 days	Thu 10/19/17	Fri 11/3/17	17																												
19		Remove Temporary Watermain	20 days	Mon 11/6/17	Fri 12/1/17	18																												
20		Setup/Reolcate & Maintain Temp Sewer Bypass - Ongoing	28 days	Mon 12/4/17	Wed 1/10/18	30FF,19																												
21		Re-Establish Sewer Laterals - Ongoing as Sewer is Replaced	28 days	Mon 12/4/17	Wed 1/10/18	30FF,19																												
22		Install SMH SSP-07 & 12" DIP to Exist SMH SSE-14	3 days	Mon 12/4/17	Wed 12/6/17	19																												
23		12" DIP Sewer on Lower King St from SMH SSP-07 to Exist SMH SSE-15	6 days	Thu 12/7/17	Thu 12/14/17	22																												
24		12" DIP Sewer on S. Greeley from SMH SSP-07 to SSP-05	3 days	Fri 12/15/17	Tue 12/19/17	23																												
25		8" DIP Sewer on S. Greeley from SSP-05 to SSP-11	2 days	Wed 12/20/17	Thu 12/21/17	24																												







ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	18, '17							Jun 25, '17							Jul 2, '17							Jul 9, '17																															
							M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F																											
80		Excavate & Prep for SW & Brick - S. Greeley, East Side from Woodburn to King Street	4 days	Fri 6/22/18	Wed 6/27/18	79																																																					
81		Form & Pour Sidewalk - S. Greeley, East Side from Woodburn to King Street	4 days	Thu 6/28/18	Tue 7/3/18	80																																																					
82		Excavate & Prep for SW & Brick - King Street from S. Greeley to Senter, South Side	3 days	Wed 7/4/18	Fri 7/6/18	81																																																					
83		Form & Pour Sidewalk - King Street from S. Greeley to Senter, South Side	4 days	Mon 7/9/18	Thu 7/12/18	82																																																					
84		Excavate & Prep for SW & Brick - King Street from S. Greeley to Senter, North Side	3 days	Fri 7/13/18	Tue 7/17/18	83																																																					
85		Form & Pour Sidewalk - King Street from S. Greeley to Senter, North Side	4 days	Wed 7/18/18	Mon 7/23/18	84																																																					
86		Excavate & Prep for SW & Brick - N. Greeley from King to Maple, East Side	6 days	Tue 7/24/18	Tue 7/31/18	85																																																					
87		Form & Pour Sidewalk - N. Greeley from King to Maple, East Side	6 days	Wed 8/1/18	Wed 8/8/18	86																																																					
88		Brick Pavers in Sidewalk - S. Greeley, East Side from Town Hall Entrance to Woodburn Ave	6 days	Wed 7/4/18	Wed 7/11/18	81																																																					
89		Brick Pavers in Sidewalk - S. Greeley, East Side from Woodburn to King Street	6 days	Thu 7/12/18	Thu 7/19/18	88																																																					
90		Brick Pavers in Sidewalk - King Street from S. Greeley to Senter, South Side	6 days	Fri 7/20/18	Fri 7/27/18	89																																																					
91		Brick Pavers in Sidewalk - King Street from S. Greeley to Senter, North Side	6 days	Mon 7/30/18	Mon 8/6/18	90																																																					
92		Brick Pavers in Sidewalk - N. Greeley from King to Maple, East Side	9 days	Tue 8/7/18	Fri 8/17/18	91																																																					
93		Excavate for Curb - S. Greeley West Side from Town Hall Entrance to Woodburn	7 days	Wed 7/18/18	Thu 7/26/18	84																																																					
94		Excavate for Lighting Conduit - S. Greeley West Side from Town Hall Entrance to Woodburn	7 days	Wed 7/18/18	Thu 7/26/18	93SS																																																					





